

No.	Name of Project / Activity	Road length in Kms	Proposed Target this FY (lane Km)	Intervention	County Traversed	Contractor	Original Contract Sum (Ksh.)	Revised Contract Sum (Ksh.)	Completion Period	Start Date	End Completion Date	Revised completion Date	Time Elapsed (%)	Total lane km achieved as at 30th June	Output Lane Km				Cumulative output to date	Overall progress to date (%)	Cumulative Amount Certified to date	Challenges	Remarks
															Output as at end of quarter 1	Output as at end of quarter 2	Output as at end of quarter 3	Output as at end of quarter 4					
1	Stage Improvement of Nyaru - iten	64	60	Construction of 54km Nyaru - Iten (C53) Road and a 10km of spur roads to bitumen standards. Other works include 2 no. box culvert, cross pipe culverts, access culverts and other drainage works.	Elgeyo Marakwet	SCC International Engineering (K) Co. Ltd	2,418,819,638.75	N/A	36.7 Months	15/9/2016	30/11/2019	30/11/2019	100%	4.96	20.64	11.24	0	0	31.88	61%	1,111,775,137.11		Ongoing
2	Stage Improvement of Ugunja - Ukwalu - Ruambwa (C192) Road (Formerly C90)	26.74	29.76	Provision of preliminaries, site clearance, earthworks, excavation and filling of structures, , grading and graveling	Siaya/Busia	China Overseas Engineering Group Co. Ltd (COVEC)	1,241,805,624.40	N/A	30 Months	25/5/2017	08/01/2020	N/A	100%	23.72	11.4	18	0	0	29.4	87%	1,386,598,738.66		Ongoing
3	Stage Improvement of Mau Narok Kisiriri (B18) Road	34	43	Provision of preliminaries, site clearance, earthworks, excavation and filling of structures, , grading and graveling	Narok/ Nakuru	Unik Civil Engineering Ltd	1,222,217,429.40	N/A	30 months	12/05/2017	26/11/2019	19/9/2020	78%	3.58	6.8	8.1	4.0	0	28.74	50%	810,625,035.60	1) Slow progress	Ongoing works
4	Stage Improvement of Busia - Malaba	28.3	24.88	Surface dressing	Busia	Kenasia Holdings Ltd	931,360,266.00	N/A	30 months	31/10/016	28/4/2019	28/1/2020	98%	31.72	4.24	3.24	0	0	11.72	75%	686,449,437.39		Ongoing
5	Stage Improvement of Posta (Naibor) - Kisima - Maralal	65	15	Stage construction of of 6 km single carriageway, two-lane bitumen surfaced road between Posta and maralal town	Samburu/ Laikipia	China National Aero - Technology International Engineering Cooperation	2,689,252,684.80	N/A	30 Months	20/06/2017	19/12/2019	17/4/2020	83%	0.00	0	0	0	0	0	50%	980,194,467.04	Inadequate cashflow, scarcity of water, need for additional construction equipment, land acquisition related delays	Project is behind schedule.
6	Stage Improvement of Narok - Skenani (C12) Road	82	46	Provision of preliminaries, site clearance, earthworks, excavation and filling of structures, , grading and graveling	Narok	China Wu Yi Co. Ltd	2,194,334,126.00	N/A	31 Months	27/10/2016	26/04/2019	25/01/2021	97%	96.20	20.96	36.2	0	0	67.8	72%	1,478,773,424.67		ongoing
7	Stage Improvement of Elwak - Wargadud (A13) Road	16	4.9	Stage construction of approximately 13km upgrading to bitumen standard of main road from Kirikitri centre and Wargadud centre and 3km from Elwak town roads	Mandera	Zanzam Construction Company Limited	445,512,210.00	N/A	18 Months	03/02/2018	12/08/2019	11/30/2019	100%	27.10	2.10	0.90	0.00	0.00	3	72%	256,489,795.65	insecurity and incliment weather	Completed within projected time
8	Stage Improvement of Wargadud - Bambo (A13) Road	16	0	Stage construction of approximately 16 km upgrading to bitumen standard of main road from Scholatifia centre and Bambo centre	Mandera	Darrow Construction Limited	434,895,252.00	N/A	18 Months	05/09/2018	05/09/2019	N/A	100%	32.00	0.00	0.00	0.00	0.00	0.00	98%	428,337,009	insecurity and incliment weather	Early completion
9	Stage Improvement of Bambo - Rhama (A13) Road	21	0	Stage construction of approximately 16 km upgrading to bitumen standard of main road and 6 Km through Rhama trading centre to subbase level and laying of Ac on carriageway and shoulders within the 2 Km built up area	Mandera	Halane Construction Company	594,954,905.60	N/A	18 Months	12/02/2018	12/08/2019	N/A	100%	42.00	0.00	0.00	0.00	0.00	0.00	99%	590,164,863	insecurity and incliment weather	Early completion