



Ref No.	Project Name / Activity	Road Length (Km)	Interventions	County Traversed	Contractor	Original contract sum	Revised contract sum	Funding model	Start date	End date/ revised end date	Time elapsed	Quarterly Output					Overall progress to date %	Cumulative amount certified to date	Challenges
												Output as at end of Q1	Output as at end of Q2	Output as at end of Q3	Output as at end of Q4	Cumulative Output			
<b>Coast region</b>																			
	<b>Routine Maintenance</b>																		
1	Hindi - Budhei -Basuba - Kiunga	106.5	Grading and gravelling, site clearance and installation of drainage structures	Lamu	M/s Dibe Merchants Limited	119,169,410.00	N/A	RMLF	16-Apr-19	16-Apr-20	93%	76.0	146.0	21.0		243.0	90%	84,190,361.10	Execution of work is inhibited by insecurity within
2	Mwatate-Rukanga-Guranze-Lunga Lungu	190	Grading and gravelling, site clearance, desilting / cleaning of side drains, installation of drainage structures (culverts and drifts) and provision of road furniture and opening the road corridor	Taita Taveta and Kwale	TBA	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
3	Kone Kalite - Sala Gate	105	Grading and gravelling, site clearance, desilting / cleaning of side drains, installation of drainage structures (culverts and drifts) and provision of road furniture and opening the road corridor	Tana River and Kilifi	TBA	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
4	Kinango-Mariakani	42	Grading and gravelling, site clearance, desilting / cleaning of side drains, installation of drainage structures (culverts and drifts) and provision of road furniture and opening the road corridor	Kilifi	TBA	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
5	Lunga Lungu - Kinango - Marere	70	Grading and gravelling, site clearance, desilting/ cleaning of side drains, installation of drainage structures (culverts and drifts) and provision of road furniture and opening the road corridor	Kwale	M/s Groupage Ventures Limited.	9,417,112.00		RMLF	23-Jan-2020	22-Aug-2020	33%	0.0	0.0	47.81		47.8	68.3%	6,599,659.05	None
6	Ijara - Hulugo	100	Grading and gravelling, site clearance and installation of drainage structures	Garissa	TBA	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
<b>Lower Eastern Region</b>																			
1	Junct C102 Kimana - Chyulu Gate	48	Bush Clearing, gabion Protection works, culvert and drain cleaning works, construction of new culverts, grading of the entire road, spot gravelling, installation of road furniture	Kajiado county	M/s Wigo International Contractors Ltd	KES 17,030,424.00	N/A	RMLF	01/01/2020	06/30/2020	49.72%	-		30.70		30.70	32.0%	5376020	N/A
2	Wote - Athi River	60	Heavy and Light Bush clearing, Gabion works, Earth works, culvert and drainage works, grading and spot gravelling, cleaning of blocked culverts and drains,	Makueni	M/s Civiscope Limited	KES 17,295,832.00	N/A	RMLF	14-Jan-20	07/13/2020	42.54%	-		14.5		14.50	22.0%	3632108.48	N/A
3	Athi River - Kitui	60	Heavy and Light Bush clearing, Gabion works, Earth works, culvert and drainage works, grading and spot gravelling, cleaning of blocked culverts and drains,	Makueni	M/s Tevene Enterprises Limited	KES 19,377,800.00	N/A	RMLF	01/02/2020	06/30/2020	49.44%	-		0		-	0.0%	0	N/A
4	Kangundo - Mwala	20	Heavy and Light Bush clearing, Gabion works, Earth works, culvert and drainage works, grading and spot gravelling, cleaning of blocked culverts and drains,	Machakos	M/s Pidgich Technologies Limited	KES 12,905,928.00	N/A	RMLF	01/14/2020	07/13/2020	42.54%	-		6.80		6.80	17.0%	3632108.48	N/A
5	Kamuwongo - Ciangera	89	Heavy and light bush clearing, fill in soft and hard material, gabion works, culvert and drainage works, grading and spot gravelling and installation of road furniture	Kitui/Embu	M/s Civiscope Limited	KES 20,052,688.00	N/A	RMLF	01/14/2020	07/13/2020	42.54%	-				-	0.0%	0	N/A
6	Migwani - Mbondoni	61	Heavy and light bush clearing, fill in soft and hard material, gabion works, culvert and drainage works, grading and spot gravelling and installation of road furniture	Kitui	M/s Winnesh Limited	KES 14,061,288.00	N/A	RMLF	01/01/2020	06/30/2020	49.72%	-		24		23.80	70.0%	9,704,455.60	N/A
7	A8 Lukenya - Kamulu Munyu - A3 Junc Kilimambogo	62	Bush Clearing, gabion Protection works, culvert and drain cleaning works, construction of new culverts, grading of the entire road, spot gravelling, installation of road furniture	Kajiado county	M/s Wigo International Contractors Ltd	KES 21,228,696.00	N/A	RMLF	01/14/2020	07/13/2020	42.54%	-		19.36		19.36	22.0%	4,640,000.00	N/A
8	Junct A2 Makuyu - Junct A3 Kilimabogot Gatwanyaga)	42	Bush clearing, protection works, culvert and drainage works, grading & gravelling and road furniture installation	Machakos/ Kiam bu/ Muranga	N/A	N/A	N/A	RMLF	N/A	N/A	0.0%	-				-	0.0%	0	N/A
9	Junc B86/B88 Waldena - Junc Junc B86/B87 Chifiri	41	Bush clearing, protection works, culvert and drainage works, grading & gravelling and road furniture installation	Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	0.0%	-				-	0.0%	0	N/A

Ref No.	Project Name / Activity	Road Length (Km)	Interventions	County Traversed	Contractor	Original contract sum	Revised contract sum	Funding model	Start date	End date/ revised end date	Time elapsed	Quarterly Output					Overall progress to date %	Cumulative amount certified to date	Challenges
												Output as at end of Q1	Output as at end of Q2	Output as at end of Q3	Output as at end of Q4	Cummulative Output			
10	June June B86/B87 Chifri - June A3/B86 Bangali	70	Bush clearing, protection works, culvert and drainage works, grading & graveling and road furniture installation	Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	0.0%	-				-	0.0%	0	N/A
11	Chuluni - Mwitika	46	Heavy and light bush clearing, Gabion protection works on undermined sections, Culvert and drainage works, Construction of new culverts, Shoulder repair and maintenance, Grading of the entire road Spot graveling of peedy sections Installation of road furniture	Kitui County	M/A Tablee Company Limited	Kshs 13,832,536.00	N/A	RMLF	02/04/2020	08/03/2020	30.94%	-		9.20		9.20	10.0%	0	N/A
12	Mwitika - Twambui	76	Heavy and light bush clearing, drainage works, Installation of pipe culverts, grading and graveling, Gabion protection works, Installation of road furniture	Kitui	M/s Winnesh Limited	KES 44,565,924.00	N/A	RMLF	01/01/2020	09/30/2020	32.97%	-		25		24.80	20.0%	0	N/A
13	Twambui- Chifri	40	Bush clearing, protection works, culvert and drainage works, grading & graveling and road furniture installation	Kitui/Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	0.0%	-				-	0.0%	0	N/A
14	Mutomo - South Kitui N.R Gate	48	Bush clearing, protection works, culvert and drainage works, grading & graveling and road furniture installation	Kitui	N/A	N/A	N/A	RMLF	N/A	N/A	100.0%	-				-	100.0%	0	N/A
15	South Kitui N.R Gate- Kone Kalite	43	Bush clearing, protection works, culvert and drainage works, grading & graveling and road furniture installation	Kitui/Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	100.0%	-				-	100.0%	0	N/A
16	June B86/B88 Kone Kalite-June B86/B88 Waldena	22	Bush clearing, protection works, culvert and drainage works, grading & graveling and road furniture installation	Kitui/Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	100.0%	-				-	100.0%	0	N/A
<b>Nairobi Region</b>																			
1	Routine Maintenance of Kiserian - Ol Tepesi (B19) Road	42.85	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
2	Routine Maintenance of Ol Tepesi - Magadi (B19) Road	50	Site clearance, Earthworks, Protection works, Culvert and Drainage Works, Maintenance of passage of traffic through and around the works, Grading and Graveling of shoulders, Concrete Works, Pothole patching, Bituminous surface treatment and Road Furniture	Kajiado	N/A	N/A	NA	RMLF	N/A	N/A	N/A		0.0	0.0	0.0	0.0	#REF!	N/A	N/A
3	Routine Maintenance of Thuita - Ichaweri	4.8	N/A	Kiambu	N/A	N/A	N/A	RMLF				-				-			
4	Routine Maintenance of Namanga- Amboseli Gate- A5 Junction(Kimana) (B54) Road	109	N/A	Kajiado	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
5	Routine Maintenance and Spot Improvement of Magadi Exit Gate(West)- Oluiborito (CB Narok) (B19) Road	40	N/A	Kajiado	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
6	Routine Maintenance and Spot Improvement of Isinya - Konza (In A8) (B50) Road	50	N/A	Kajiado/ Machakos	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
7	Routine Maintenance and Spot Improvement of B19 In Kamukuru-Elangata (B51) Road	40	N/A	Kajiado	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
8	Routine Maintenance and Spot Improvement of Elangata - Kajiado A2 Jn (B51) Road	37.5	N/A	Kajiado	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	N/A	N/A
<b>North Eastern Region</b>																			
1	Modika (Junct C81) - Hagalbul (A3) Road	40	Provision of preliminaries, site clearance, earthworks Exavate for Mitre Drain, Culvert cleaning and repair works, heavy grading works	Garissa	Macruf Investors Ltd	11,298,284.00	N/A	RMLF	01/27/2020	07/26/2020	18%	-	36		36.00	45%	0.00	N/A	
2	Hagalbul - Daadab (A3) Road	52	Provision of preliminaries, site clearance, earthworks, Culvert cleaning and repair works, heavy grading works	Garissa	Farris Suppliers & Construction company Ltd	12,728,796.00	N/A	RMLF	01/10/2020	07/09/2020	28%	-	35.36		35.36	34%	0.00	N/A	
3	Daadab- Kulan (A3) Road	44	Provision of preliminaries, site clearance, earthworks, Culvert cleaning and repair works, heavy grading works	Garissa	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	N/A	N/A	N/A	
4	Hola - Waldena (B88) Road	119	Provision of preliminaries, site clearance, earthworks, Culvert cleaning and repair works, heavy grading works	Tana River	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	N/A	N/A	N/A	
5	Modogashe-Habaswein (A13) Road	50	Provision of preliminaries, site clearance, earthworks, excavation and filling of structures, culverts installation, grading and graveling	Garissa	Dry Port Logistics Ltd	5,665,150.00	N/A	RMLF	13/05/2019	12/11/2019	100.0%	101.00			101.00	100%	5,665,150.00	N/A	
6	Habaswein - Samatar (Junct C116) (A13) Roads	39	Provision of preliminaries, earthworks, culverts installation, Excavation for mitre drains, light grading and graveling, road furniture	Wajir	Salmtech Connect Ltd	18,060,620.00	N/A	RMLF	01/01/2020	06/30/2020	33%	-			-	0%	0.00	N/A	

Ref No.	Project Name / Activity	Road Length (Km)	Interventions	County Traversed	Contractor	Original contract sum	Revised contract sum	Funding model	Start date	End date/ revised end date	Time elapsed	Quarterly Output					Overall progress to date %	Cumulative amount certified to date	Challenges
												Output as at end of Q1	Output as at end of Q2	Output as at end of Q3	Output as at end of Q4	Cumulative Output			
7	Junct (C116) Samatar - Bojiyare (A13) Roads	32	Provision of preliminaries, earthworks, excavation for mitre drains, culverts installation, light grading and gravelling works	Wajir	Macruf Investors Ltd	12,842,720.00	N/A	RMLF	01/01/2020	06/30/2020	33%	-			-	0%	0.00	N/A	
8	Bojiyare - Wajir (A13) Roads	35	Provision of preliminaries, earthworks, grading and gravelling	Wajir	Ebsam Ventures Ltd	11,165,000.00	N/A	RMLF	02/04/2020	08/03/2020	14%	-	29.4		29.40	42%	0.00	N/A	
9	Wajir - Tarbaj - Wargadud Centre (A13) Roads	80	Provision of preliminaries, site clearance, excavation for outfalls and mitre drains, and gravelling works	Wajir	Ebsam Ventures Ltd	10,904,278.00	N/A	RMLF	01/13/2020	07/12/2020	26%	-	133		133.00	83%	0.00	N/A	
10	Wargadud Centre (Wajir) - Kotulo (Mandera) (A13) Road	42	N/A	Wajir	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	0	0.00	N/A	
11	Dabasit Centre - Elwak (A13) Road	31	N/A	Mandera	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	0	0.00	N/A	
12	Rhamu - Quimbiso (A13) Road	18	N/A	Mandera	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	0	0.00	N/A	
13	Quimbiso - Mandera (A13) Road	57	Provision of preliminaries, site clearance, earthworks, excavation and filling for structures, culverts cleaning, Excavation for mitre drains, light grading, gravelling works, construction of 60m drift	Mandera	Saintech connect Ltd	27,285,115.00	N/A	RMLF	02/04/2020	08/03/2020	14%	-	0		-	0	0.00	N/A	
14	Dabel - Buna (A14) Road	30	N/A	Wajir	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-			-	0	0.00	N/A	
15	Buna - Junct U E 50008 (Eldas) (A14) Road	51	Provision of preliminaries, bush clearing, earthworks, excavation for structures, River training, excavation for mitre drains, culverts cleaning and installation, grading and gravelling	Wajir	Hunt Construction Ltd	14,889,412.00	N/A	RMLF	01/14/2020	09/13/2020	19%	-	0		-	0	0.00	N/A	
16	Junct U E 5008 (Eldas) - Junct E 833 Griftu (A14) Road	56	Provision of preliminaries, site clearance, earthworks, excavation and filling for structures, river training, culverts cleaning and installation, grading and gravelling works	Wajir	Sulfa Constructions & Supplies Ltd	14,013,658.40	N/A	RMLF	02/04/2020	08/03/2020	14%	-	0		-	0%	0.00	N/A	
<b>North Rift Region</b>																			
1	Lokichar (JN A10) - Loichangamatak	50	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
2	Routine Maintenance and Spot Improvement of JN B17 [Nginyang] - CB Baringo [Kapedo] (A10) Road	30	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Baringo	M/s Samssewer Investment Limited	8,771,572.00		RMLF	4-Feb-20	3-Nov-20	8.89%	-	0.0	7.2	0.0	7.20	12.00%	7.32	N/A
3	Routine Maintenance and Spot Improvement of CB Baringo [Kapedo] - JN C134 [Lokwamothing] (A10) Road	35	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	West Pokot/Turkana	M/s Robet Contractors Limited	19,895,160.00		RMLF	27-Jan-20	26-Oct-20	11.48%	-	0.0	9.8	0.0	9.80	14.00%	9.94	N/A
4	Routine Maintenance and Spot Improvement of JN C134 [Lokwamothing] - Ngamia One Oil Fields [Amosing] (A10) Road	21	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
5	Routine Maintenance and Spot Improvement of Kapcherop - JN B77 [Kapsait] - Makutano - Kapego - Chesongoch - Tot (B77) Road	55	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Elgeyo Marakwet	M/s Effic Engineers Limited	20,529,390.00		RMLF	4-Feb-20	3-Nov-20	8.89%	-	0.0	14.6	0.0	14.61	13.29%	0.00	N/A
6	Routine Maintenance and Spot Improvement of Barpello - Kerio River - Tot (B17) Road	24	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Elgeyo Marakwet	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
7	Routine Maintenance and Spot Improvement of Tot - Chesegon - Lomut (B17) Road	25	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Elgeyo Marakwet	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
8	Routine Maintenance and Spot Improvement of Lomut - Sigor - JN A1 [Marich Pass] (B17) Road	30	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Elgeyo Marakwet/West Pokot	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
9	Routine Maintenance and Spot Improvement of Kapenguria (Konyao) - Alale (B70) Road	65	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	West Pokot	M/s Orion Construction Company Limited	11,715,605.60		RMLF	14-Jan-20	13-Oct-20	16.30%	-	0.0	22.39	0.0	22.39	17.23%	0.00	N/A
10	Routine Maintenance and Spot Improvement of Alale - Kauriong (B70) Road	45	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	West Pokot	M/s Brunjel Company Limited	11,420,513.00		RMLF	14-Jan-20	13-Oct-20	16.30%	-	0.0	15.2	0.0	15.20	16.89%	0.00	N/A
11	Routine Maintenance and Spot Improvement of Kauriong - Loima (B70) Road	67	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
12	Routine Maintenance and Spot Improvement of Loima - JN A1 [Lodwar] (B70) Road	80	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
13	Routine Maintenance and Spot Improvement of JN A1 [Lokichogio] - Lokitaung (B71) Road	60	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A
14	Routine Maintenance and Spot Improvement of Napeikar - Kibish (B71) Road	82	Bush Clearing, Drainage works, Protection works, Grading and Gravelling	Turkana	N/A	N/A	N/A	RMLF	N/A	N/A	0.00%	-	0.0	0.0	0.0	-	0.00%	0.00	N/A

Ref No.	Project Name / Activity	Road Length (Km)	Interventions	County Traversed	Contractor	Original contract sum	Revised contract sum	Funding model	Start date	End date/ revised end date	Time elapsed	Quarterly Output					Overall progress to date %	Cumulative amount certified to date	Challenges
												Output as at end of Q1	Output as at end of Q2	Output as at end of Q3	Output as at end of Q4	Cumulative Output			
15	Routine Maintenance and Spot Improvement of Kakokol - Lomekwi (B72) Road	56	Bush Clearing, Drainage works, Protection works, Grading and Graveling	Turkana	M/s Hezdeb Group Limited	24,292,671.28		RMLF	1-Jan-20	30-Sep-20	21.11%	-	0.0	21.25	0.0	21.25	18.98%	0.00	N/A
16	Routine Maintenance and Spot Improvement of JN A1 [Lodwar] - Nakalei - A4 South Horr (B73) Road	88	Bush Clearing, Drainage works, Protection works, Grading and Graveling	Turkana	M/s Hilnoh Technologies Limited	31,105,005.60		RMLF	14-Jan-20	13-Oct-20	16.30%	-	0.0	33.6	0.0	33.61	17.15%	0.00	N/A
<b>Nyanza Region</b>																			
17	Routine Maintenance of Masara - Muhurubay (B1)	32	Site Clearance, Earthworks,Excavation and filling of structures,culverts and drainage works,grading and graveling works.	Migori	M/s Root Gaa Services Limited	18,526,476.00	N/A	RMLF	18.02.2019	04.11.2019	100%	8.10	21.9			30.00	70%	3,912,100.00	Delayed Commencement by the Contractor.
18	Routine Maintenance of Lolgorian - Kehancha (B1)	32	Site Clearance, Earthworks,Excavation and filling of structures,culverts and drainage works,grading and graveling works.	Migori/Narok	M/s Fojen Enterprises Limited	13,278,868.00	N/A	RMLF	7.03.2019	06.09.2019	100%	64.00				64.00	100%	13,036,068.97	N/A
19	Routine Maintenance of Kilgoris - Lolgorian (B3)	33	Earthworks, Drainage works, Site Clearance, Excavation and filling for structures,Grading and graveling works	Kisii/Kilgoris	M/s Italoh Limited	15,867,698.00	N/A	RMLF	4.10.2018	3.07.2019	100%	64.80				64.80	100%	3,558,323.20	N/A
20	Routine Maintenance/Spot Improvement of Kibirigo - Keroka (B5)	28	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				0.00	0%	0.0	N/A
<b>Upper Eastern Region</b>																			
1	Isiolo-Kachuru	60	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo / Meru	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	-	-	N/A
2	Kachuru - Junction Garbatula - Modogashe (Kachuru - Junction Garbatula)	62	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo / Meru	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	15.00					-	-	N/A
3	Kachuru - Junction Garbatula - Modogashe (Junction Garbatula -Eldera - Modogashe)	78	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo / Meru	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	19.03					-	-	N/A
4	Maralal-Marti - Baragoi (Maralal - Marti)	60	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit /Samburu	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	14.22					-	-	N/A
5	Maralal-Marti - Baragoi (Marti - Baragoi)	41	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit /Samburu	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	9.86					-	-	N/A
6	Baragoi-South Horr-Sarima	70	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit /Samburu	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	5.34					-	-	N/A
7	Sarimo-Loiyangalani	62	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	35.60					-	-	N/A
8	Loiyangalani-Gass _ North Horr (Loiyangalani - Gass)	42	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	3.69					-	-	N/A
9	Loiyangalani-Gass _ North Horr (Gass - North Horr)	42	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	4.24					-	-	N/A
10	North Horr - Jn Sarimo - Daradhe AP Camp (North Horr - Elbaso -Km 80)	80	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	26.46					-	-	N/A
11	Daradhe AP Camp - Illeret - Police Border Post (Km 80 - Daradhe AP Camp -A4 (JN B76))	65	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
12	Illeret - Police Border Post (A4(JN B76) - Illeret - Bubuhai (BB Ethiopia))	63	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
13	Saru - Jn A4 (Buluk) (B76 (JN A4) - Sabarai - Saru)	100	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	42.40					-	-	N/A
14	Saru - Dukana - Elhadi (Saru - Dukana - Elhadi - Km 200)	100	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	0.11					-	-	N/A
15	Elhadi - Forolle - Jn A2 (Turbi) (Km 200 - Forolle - Turbi)	94			N/A	N/A	N/A	RMLF	N/A	N/A	N/A	25.16					-	-	N/A
16	A2 Laisamis -Bisan Biliqu (Laisamis - Koya - Kom KWS)	70	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit/ Isiolo	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
17	Bisan Biliqu - Merti - Hadado (Kom KWS - Merti)	80	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
18	Arba Jahan - Shull Manyatta - Marsabit (Arba Jahan - Km 72)	72	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit/wajir	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
19	Arba Jahan - Shull Manyatta - Marsabit (Km 72 - Shull Manyatta - Marsabit)	72	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit/wajir	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A

Ref No.	Project Name / Activity	Road Length (Km)	Interventions	County Traversed	Contractor	Original contract sum	Revised contract sum	Funding model	Start date	End date/ revised end date	Time elapsed	Quarterly Output					Overall progress to date %	Cumulative amount certified to date	Challenges
												Output as at end of Q1	Output as at end of Q2	Output as at end of Q3	Output as at end of Q4	Cumulative Output			
23	North Horr-Kalacha-Jn Maikona (North Horr-Kalacha)	62	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	12.71					-	-	N/A
24	North Horr-Kalacha-Jn Maikona (Kalacha - Jn Maikona)	54	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	11.26					-	-	N/A
25	Junc Maikona-Marsabit	80	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	25.60					-	-	N/A
26	Kamweline - Kachuru	16	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Meru	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
27	A4 South Horr (Nursery) - Jn Civicon Road - Illuat - Ngununit - Jn Civicon Road (A2 Laisamis)	80	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Marsabit/Samburu	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
28	B82 Merti - Garbatulla	80	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	1.10					-	-	N/A
29	Garbatulla-Danyere	88	Site Clearance, Excavation and filling for structures, Grading and Graveling works, Concrete works, Road furniture.	Isiolo/ Garissa	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	26.72					-	-	N/A
30	Dabel - JN A2 (Oda)	40	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
<b>Western region</b>																			
1	Routine Maintenance, Spot Improvement of Rwatama-Sirisia	48	and filling for structures, culvert and drainage works, Grading and Graveling.	Bungoma	Safaripiles Ltd	25,004,380.00		RMLF	14-Jan-20	13-Sep-20	17.00%	0	0	5.3	-	5.30	11.00%		
2	Routine Maintenance and Spot Improvement of Kakamega Hospital- Chepsonoi Road B12	25	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
3	Routine Maintenance and Spot Improvement of Kaptama - JCT (A1 Kitale)	25	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-					-	-	N/A
<b>South Rift Region</b>																			
1	Ololunga - Lamek(B1) Road	27.00	Heavy bush clearing, Earthworks, Culvert and drainage works, Protection works, Heavy grading with watering and compaction and Graveling.	Narok	M/s Robet Contractors Limited	19,860,128.00	N/A	RMLF	27-Jan-20	26-Oct-20	10.62%	-	1.0			1.00	1.57%	0.00	1) Heavy rainfall
2	Lamek - Aitong (B1) Road	20.00	Heavy bush clearing, Earthworks, Culvert and drainage works, Heavy grading with watering and compaction and Graveling.	Narok	M/s Amas Trading Company Limited	31,252,401.00	N/A	RMLF	14-Jan-20	13-Jul-20	23.20%	-	1.0			1.00	2.81%	0.00	1) Heavy rainfall
3	Aitong - Mara River (B1) Road	25.00	Heavy bush clearing, Earthworks, Culvert and drainage works, Protection works, Heavy grading with watering and compaction and Graveling.	Narok	M/s Kenle Investment Limited	39,994,770.00	N/A	RMLF	23-Jan-20	22-Oct-20	12.09%	-	0.0			-	0.00%	0.00	1) Heavy rainfall
4	Mara River - Lolgorian (B1) Road	29.00	Heavy bush clearing, Earthworks, Culvert and drainage works, Protection works, Heavy grading with watering and compaction and Graveling.	Narok	M/s Libbope Investment Limited	23,562,210.00	N/A	RMLF	01-Jan-20	30-Sep-20	20.15%	-	1.0			1.00	2.32%	0.00	1) Slow mobilization by contractor. 2) Heavy rainfall
5	Narok - Narusura (B19) Road	62.00	Heavy bush clearing, Earthworks, Culvert and drainage works, Protection works, Heavy grading with watering and compaction, Graveling and Road furniture repairs.	Narok	M/s Shansan Logistics Limited	20,893,398.00	N/A	RMLF	13-Jan-20	12-Oct-20	15.75%	-	8.0			8.00	8.86%	0.00	1) Heavy rainfall
6	Narusura - Morijo (B19) Road	26.60	Heavy bush clearing, Earthworks, Culvert and drainage works, Protection works, Heavy grading with watering and compaction and Graveling.	Narok	M/s Sowis Enterprises Limited	24,249,100.52	N/A	RMLF	01-Jan-20	30-Sep-20	20.15%	-	1.0			1.00	2.57%	0.00	1) Heavy rainfall
7	Morijo - Oboborto (CB Kaijado (B19) Road	84.40	N/A	N/A	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-				-	N/A	0.00	N/A
<b>Central Region</b>																			
1	Othaya - Karatina	27.0	N/A	Nyeri	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-	-	-	-	-	0.0%	0.00	N/A
2	Gwakung'u - Mutaara	24	N/A	Nyamdarua/Laikipia	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-	-	-	-	-	0.0%	0.00	N/A
3	Mutaara- Doldol Turnoff	55	N/A	Laikipia	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-	-	-	-	-	0.0%	0.00	N/A
4	Doldol Turnoff - Nanyuki	9	N/A	Laikipia	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-	-	-	-	-	0.0%	0.00	N/A
5	Maragwa - Makuyu	22	N/A	Murangá	N/A	N/A	N/A	RMLF	N/A	N/A	N/A	-	-	-	-	-	0.0%	0.00	N/A